

Miller Driscoll School
Wilton, CT

ID	Task Name	Duration	Start	Finish	Jan 3, '16	Jan 10, '16	Jan 17, '16	Jan 24, '16	Jan 31, '16	Feb 7, '16	Feb 14, '16	Feb 21, '16	Feb 28, '16	Mar 6, '16	Mar 13, '16																										
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	Two Week Look-Ahead	62 days	Mon 1/4/16	Wed 3/23/16	[Summary bar]																																				
2	Demolition	52 days	Mon 1/4/16	Wed 3/9/16	[Summary bar]																																				
3	Interior Demolition at Peach Core	3 days	Mon 1/4/16	Wed 1/6/16	[Task bar]																																				
4	Demolition of Peach Core Roof	3 days	Thu 1/7/16	Mon 1/11/16	[Task bar]																																				
5	Structural Demolition of Peach Core	10 days	Tue 1/12/16	Mon 1/25/16	[Task bar]																																				
6	Demo & Removal of Foundations	12 days	Tue 1/26/16	Mon 2/8/16	[Task bar]																																				
7	Demo Slab & Roof at Driscoll Classrooms & Corridor	10 days	Tue 2/9/16	Fri 2/19/16	[Task bar]																																				
8	Demo of Miller Corner Classroom & Corridor	10 days	Tue 2/9/16	Fri 2/19/16	[Task bar]																																				
9	Demo Garage	8 days	Mon 2/29/16	Wed 3/9/16	[Task bar]																																				
10	Sitework	50 days	Mon 1/4/16	Mon 3/7/16	[Summary bar]																																				
11	Strip and Stockpile Topsoil at New Building Footprint	5 days	Mon 1/4/16	Fri 1/8/16	[Task bar]																																				
12	Excavate / Backfill for New Addition	30 days	Mon 1/11/16	Tue 2/16/16	[Task bar]																																				
13	Start Import of Fill Material at New Bus Loop	10 days	Tue 2/23/16	Mon 3/7/16	[Task bar]																																				
14	Concrete	55 days	Wed 1/13/16	Wed 3/23/16	[Summary bar]																																				
15	Formwork at Pre-K Foundations	30 days	Wed 1/13/16	Thu 2/18/16	[Task bar]																																				
16	Install Rebar at Pre-K Foundations	30 days	Thu 1/14/16	Fri 2/19/16	[Task bar]																																				
17	Pour Foundations at Pre-K Wing	30 days	Tue 1/19/16	Tue 2/23/16	[Task bar]																																				
18	Foundations at Column Line 14 thru 24	30 days	Mon 2/8/16	Wed 3/16/16	[Task bar]																																				
19	Pour Slab on Grade at Pre-K Wing	5 days	Wed 2/24/16	Tue 3/1/16	[Task bar]																																				
20	Pour Slab on Grade at Column Line 14 thru 24	5 days	Thu 3/17/16	Wed 3/23/16	[Task bar]																																				
21	Mechanical, Electrical, & Plumbing (MEP's)	42 days	Wed 1/27/16	Fri 3/18/16	[Summary bar]																																				
22	Install Underground Plumbing at Pre-K Wing	20 days	Wed 1/27/16	Thu 2/18/16	[Task bar]																																				
23	Install Underground Electrical at Pre-K Wing	20 days	Mon 2/1/16	Tue 2/23/16	[Task bar]																																				
24	Install Underground MEPs Column Line 14 thru 24	25 days	Tue 2/16/16	Fri 3/18/16	[Task bar]																																				
25	Install Underground Utilities at Teacher Parking Area	10 days	Wed 2/24/16	Tue 3/8/16	[Task bar]																																				
26	Abatement Work	9 days	Thu 2/11/16	Sat 2/20/16	[Summary bar]																																				
27	PCB Abatement at Driscoll Classrooms (exterior)	4 days	Thu 2/11/16	Mon 2/15/16	[Task bar]																																				
28	Removal of Lead Painted Steel Beams at Driscoll (exterior)	1 day	Sat 2/13/16	Sat 2/13/16	[Task bar]																																				
29	Asbestos Glue Daub Abatement at Driscoll Foundation (exterior)	4 days	Thu 2/11/16	Mon 2/15/16	[Task bar]																																				
30	PCB & Asbestos Abatement at Miller Corner Classroom	4 days	Thu 2/11/16	Mon 2/15/16	[Task bar]																																				
31	PCB & Asbestos Abatement at Exterior Walk-In Cooler (exterior)	4 days	Thu 2/11/16	Mon 2/15/16	[Task bar]																																				
32	Cut Existing Lead Painted Beams at Miller (exterior)	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																				
33	Asbestos Glue Daub Abatement at Miller & Driscoll Foundations (exterior)	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																				
34	Miller Storage Area Renovation	29 days	Mon 1/18/16	Sat 2/20/16	[Summary bar]																																				
35	Cut, Cap, & Drop HVAC Units	1 day	Mon 1/18/16	Mon 1/18/16	[Task bar]																																				
36	Demolition of Walls & Ceilings	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																				

Project: 02-15-16 2 Week Look Ah
Date: Mon 2/15/16

Task	[Blue bar]	Summary	[Grey bar]	External Milestone	[Grey diamond]	Inactive Summary	[White bar]	Manual Summary Rollup	[Blue bar]	Finish-only	[Blue bar]	Deadline	[Grey bar]	Progress	[Grey bar]
Split	[Dotted bar]	Project Summary	[Grey bar]	Inactive Task	[White diamond]	Manual Task	[White bar]	Manual Summary	[Blue bar]	Start-only	[Blue bar]	Deadline	[Grey bar]	Progress	[Grey bar]
Milestone	[Grey diamond]	External Tasks	[Grey bar]	Inactive Milestone	[White diamond]	Duration-only	[White bar]	Manual Summary	[Blue bar]	Start-only	[Blue bar]	Deadline	[Grey bar]	Progress	[Grey bar]