

ID	Task Name	Duration	Start	Finish	Jan 31, '16	Feb 7, '16	Feb 14, '16	Feb 21, '16	Feb 28, '16	Mar 6, '16	Mar 13, '16	Mar 20, '16	Mar 27, '16	Apr 3, '16	Apr 10, '16																																
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	Two Week Look-Ahead	69 days	Mon 1/11/16	Thu 4/7/16	[Summary bar]																																										
2	Demolition	23 days	Sat 2/20/16	Mon 3/21/16	[Summary bar]																																										
3	Demo of Miller Corner Classroom	10 days	Sat 2/20/16	Thu 3/3/16	[Task bar]																																										
4	Demo Garage	5 days	Tue 3/15/16	Mon 3/21/16	[Task bar]																																										
5	Sitework	69 days	Mon 1/11/16	Thu 4/7/16	[Summary bar]																																										
6	Excavate / Backfill for New Foundations	45 days	Mon 1/11/16	Sat 3/5/16	[Task bar]																																										
7	Excavate / Backfill for New Utilities at Column Line 14 thru 24	15 days	Sat 3/5/16	Thu 3/24/16	[Task bar]																																										
8	Placement of Fill Material at New Bus Loop	25 days	Sat 3/5/16	Thu 4/7/16	[Task bar]																																										
9	Concrete	57 days	Wed 1/13/16	Thu 3/24/16	[Summary bar]																																										
10	Formwork at Pre-K Foundations	40 days	Wed 1/13/16	Wed 3/2/16	[Task bar]																																										
11	Install Rebar at Pre-K Foundations	40 days	Thu 1/14/16	Thu 3/3/16	[Task bar]																																										
12	Pour Foundations at Pre-K Wing	38 days	Tue 1/19/16	Fri 3/4/16	[Task bar]																																										
13	Foundations at Column Line 14 thru 24	37 days	Mon 2/8/16	Thu 3/24/16	[Task bar]																																										
14	Pour Slab on Grade at Pre-K Wing	5 days	Sat 3/5/16	Thu 3/10/16	[Task bar]																																										
15	Mechanical, Electrical, & Plumbing (MEP's)	57 days	Wed 1/27/16	Thu 4/7/16	[Summary bar]																																										
16	Install Underground Plumbing at Pre-K Wing	25 days	Wed 1/27/16	Wed 2/24/16	[Task bar]																																										
17	Install Underground Electrical at Pre-K Wing	20 days	Mon 2/1/16	Tue 2/23/16	[Task bar]																																										
18	Install Underground MEPs Column Line 14 thru 24	14 days	Mon 3/7/16	Thu 3/24/16	[Task bar]																																										
19	Install Incoming MEPs	20 days	Fri 3/11/16	Thu 4/7/16	[Task bar]																																										
20	Abatement Work	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																										
21	Cut Existing Lead Painted Beams at Miller (exterior)	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																										
22	Asbestos Glue Daub Abatement at Miller & Driscoll Foundations (exterior)	1 day	Sat 2/20/16	Sat 2/20/16	[Task bar]																																										
23	Miller Storage Area Renovation	1 day	Sat 3/5/16	Sat 3/5/16	[Task bar]																																										
24	Demolition of Walls & Ceilings	1 day	Sat 3/5/16	Sat 3/5/16	[Task bar]																																										

Project: 02-22-16 2 Week Look Ah
Date: Mon 2/22/16

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	