

ID	Task Name	Duration	Start	Finish	in 31, '16	Feb 7, '16	Feb 14, '16	Feb 21, '16	Feb 28, '16	Mar 6, '16	Mar 13, '16	Mar 20, '16	Mar 27, '16	Apr 3, '16	Apr 10, '16	Apr 17, '16																								
					M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S
1	Two Week Look-Ahead	83 days	Mon 1/11/16	Fri 4/22/16																																				
2	Demolition	4 days	Tue 3/15/16	Fri 3/18/16																																				
3	Demo Garage	4 days	Tue 3/15/16	Fri 3/18/16																																				
4	Sitework	70 days	Mon 1/11/16	Tue 4/5/16																																				
5	Excavate / Backfill for New Foundations	56 days	Mon 1/11/16	Fri 3/18/16																																				
6	Excavate / Backfill for New Utilities at Column Line 14 thru 24	22 days	Mon 3/7/16	Thu 3/31/16																																				
7	Placement of Fill Material at New Bus Loop	25 days	Mon 3/7/16	Tue 4/5/16																																				
8	Concrete	61 days	Wed 1/13/16	Sat 3/26/16																																				
9	Formwork at Pre-K Foundations	40 days	Wed 1/13/16	Wed 3/2/16																																				
10	Install Rebar at Pre-K Foundations	40 days	Thu 1/14/16	Thu 3/3/16																																				
11	Pour Foundations at Pre-K Wing	38 days	Tue 1/19/16	Fri 3/4/16																																				
12	Foundations at Column Line 14 thru 24	41 days	Mon 2/8/16	Sat 3/26/16																																				
13	Pour Slab on Grade at Pre-K Wing	3 days	Wed 3/16/16	Fri 3/18/16																																				
14	Structural Steel	26 days	Mon 3/21/16	Fri 4/22/16																																				
15	Installation of Structural Steel (Column Line 14-24)	20 days	Mon 3/21/16	Thu 4/14/16																																				
16	Installation of Structural Steel (Column Line 14-24)	20 days	Mon 3/28/16	Fri 4/22/16																																				
17	Mechanical, Electrical, & Plumbing (MEP's)	66 days	Wed 1/27/16	Fri 4/15/16																																				
18	Install Underground Plumbing at Pre-K Wing	25 days	Wed 1/27/16	Wed 2/24/16																																				
19	Install Underground Electrical at Pre-K Wing	20 days	Mon 2/1/16	Tue 2/23/16																																				
20	Install Underground MEPs Column Line 14 thru 24	22 days	Tue 3/8/16	Fri 4/1/16																																				
21	Install Incoming MEPs	27 days	Mon 3/14/16	Fri 4/15/16																																				
22	Miller Storage Area Renovation	1 day	Sat 3/19/16	Sat 3/19/16																																				
23	Demolition of Walls & Ceilings	1 day	Sat 3/19/16	Sat 3/19/16																																				

Project: 03-07-16 2 Week Look Ah
Date: Mon 3/7/16

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	