

ID	Task Name	Duration	Start	Finish	Feb 28, '16	Mar 6, '16	Mar 13, '16	Mar 20, '16	Mar 27, '16	Apr 3, '16	Apr 10, '16	Apr 17, '16	Apr 24, '16	May 1, '16	May 8, '16	May 15, '16	May 22, '16	May 29, '16	Jun 5, '16	Jun 12, '16				
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	Two Week Look-Ahead	73 days	Mon 3/7/16	Fri 6/10/16	[Summary bar]																			
2	Sitework	67 days	Mon 3/7/16	Thu 6/2/16	[Summary bar]																			
3	Excavate / Backfill for New Utilities at Column Line 14 thru 24	47 days	Mon 3/7/16	Thu 5/5/16	[Task bar]																			
4	Placement of Fill Material at New Bus Loop	55 days	Mon 3/7/16	Tue 5/17/16	[Task bar]																			
5	Install Stormwater Piping & Structures	25 days	Fri 4/29/16	Thu 6/2/16	[Task bar]																			
6	Install Incoming Water, Fire, & Gas Services	20 days	Thu 5/5/16	Wed 6/1/16	[Task bar]																			
7	Install Conduit & Feeders to Tx & Generator	10 days	Thu 5/5/16	Wed 5/18/16	[Task bar]																			
8	Concrete	13 days	Wed 4/27/16	Fri 5/13/16	[Summary bar]																			
9	Prep & Pour Slab on Grade Column Line 11 - 18	3 days	Wed 4/27/16	Fri 4/29/16	[Task bar]																			
10	Prep and Pour Slab on Grade (Column Line A-D) & Slab on Deck	3 days	Wed 5/4/16	Fri 5/6/16	[Task bar]																			
11	Prep and Pour Slab on Grade at Column Line 17-24	3 days	Wed 5/11/16	Fri 5/13/16	[Task bar]																			
12	Structural Steel	30 days	Mon 4/4/16	Fri 5/13/16	[Summary bar]																			
13	Installation of Structural Steel (Column Line 1-14)	25 days	Mon 4/4/16	Fri 5/6/16	[Task bar]																			
14	Installation of Structural Steel (Column Line 14-24)	25 days	Mon 4/11/16	Fri 5/13/16	[Task bar]																			
15	Masonry	34 days	Wed 4/20/16	Mon 6/6/16	[Summary bar]																			
16	Install Exterior/Interior CMU Walls Col 1-14	15 days	Wed 4/20/16	Tue 5/10/16	[Task bar]																			
17	Install Exterior/Interior CMU Walls Col 14-24	25 days	Tue 5/3/16	Mon 6/6/16	[Task bar]																			
18	Roofing	29 days	Tue 5/3/16	Fri 6/10/16	[Summary bar]																			
19	Install Roofing Col. Line 1-11	15 days	Tue 5/3/16	Mon 5/23/16	[Task bar]																			
20	Install Roofing Col. Line 11-24	20 days	Mon 5/16/16	Fri 6/10/16	[Task bar]																			
21	Drywall & General Trades	20 days	Tue 5/3/16	Mon 5/30/16	[Summary bar]																			
22	Layout Exterior Wall / Soffit Framing (CL 1-14)	15 days	Tue 5/3/16	Mon 5/23/16	[Task bar]																			
23	Interior Partition Framing (CL 1-14)	10 days	Tue 5/17/16	Mon 5/30/16	[Task bar]																			
24	MEP's	30 days	Wed 4/27/16	Tue 6/7/16	[Summary bar]																			
25	HVAC - Install Hangers, Ductwork, & Heat Piping	20 days	Mon 5/9/16	Fri 6/3/16	[Task bar]																			
26	Electrical - In-Wall Rough-In at Masonry Partitions	30 days	Wed 4/27/16	Tue 6/7/16	[Task bar]																			
27	Plumbing - Install Hangers, In-Wall Rough-In at Masonry Partitions	30 days	Wed 4/27/16	Tue 6/7/16	[Task bar]																			
28	Fire Protection - Install Hangers	20 days	Mon 5/9/16	Fri 6/3/16	[Task bar]																			
29	Miller Storage Area Renovation	13 days	Mon 5/2/16	Wed 5/18/16	[Summary bar]																			
30	Install Underslab Plumbing	10 days	Mon 5/2/16	Fri 5/13/16	[Task bar]																			
31	Patch Concrete Slab	3 days	Mon 5/16/16	Wed 5/18/16	[Task bar]																			

Project: 05-02-16 2 Week Look Ah Date: Mon 5/2/16

Task	[Blue bar]	Summary	[Black bar]	External Milestone	[Grey bar]	Inactive Summary	[White bar]	Manual Summary Rollup	[Green bar]	Finish-only	[Down arrow]
Split	[Dotted bar]	Project Summary	[Grey bar]	Inactive Task	[White bar]	Manual Task	[White bar]	Manual Summary	[Black bar]	Deadline	[Down arrow]
Milestone	[Diamond]	External Tasks	[Grey bar]	Inactive Milestone	[White bar]	Duration-only	[White bar]	Start-only	[Black bar]	Progress	[Down arrow]