

| ID | Task Name | Duration | Start | Finish | Feb, '16 | | | | | | | Mar, '16 | | | | | | | Apr, '16 | | | | | | | May, '16 | | | | | | | Jun, '16 | | | | | | | | | | | | | | | | | | | | | | |
|----|--|----------|-------------|-------------|-----------------------------------|---|---|---|---|---|---|----------|---|---|---|---|---|---|----------|---|---|---|---|---|---|----------|---|---|---|---|---|---|----------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T |
| 1 | Two Week Look-Ahead | 75 days? | Mon 3/7/16 | Tue 6/14/16 | [Gantt bar from Mar 7 to Jun 14] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Sitework | 67 days | Mon 3/7/16 | Thu 6/2/16 | [Gantt bar from Mar 7 to Jun 2] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Excavate / Backfill for New Utilities at Column Line 14 thru 24 | 47 days | Mon 3/7/16 | Thu 5/5/16 | [Gantt bar from Mar 7 to May 5] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Placement of Fill Material at New Bus Loop | 55 days | Mon 3/7/16 | Tue 5/17/16 | [Gantt bar from Mar 7 to May 17] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Install Stormwater Piping & Structures | 25 days | Fri 4/29/16 | Thu 6/2/16 | [Gantt bar from Apr 29 to Jun 2] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Install Incoming Water, Fire, & Gas Services | 20 days | Thu 5/5/16 | Wed 6/1/16 | [Gantt bar from May 5 to Jun 1] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Install Conduit & Feeders to Tx & Generator | 10 days | Thu 5/5/16 | Wed 5/18/16 | [Gantt bar from May 5 to May 18] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Concrete | 12 days | Wed 4/27/16 | Thu 5/12/16 | [Gantt bar from Apr 27 to May 12] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Prep & Pour Slab on Grade Column Line 11 - 18 | 3 days | Wed 4/27/16 | Fri 4/29/16 | [Gantt bar from Apr 27 to Apr 29] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Prep and Pour Slab on Grade - Column Line A-D & Slab on Deck | 3 days | Fri 5/6/16 | Tue 5/10/16 | [Gantt bar from May 6 to May 10] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Prep and Pour Slab on Grade at Column Line 17-24 | 3 days | Tue 5/10/16 | Thu 5/12/16 | [Gantt bar from May 10 to May 12] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Structural Steel | 30 days | Mon 4/4/16 | Fri 5/13/16 | [Gantt bar from Apr 4 to May 13] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Installation of Structural Steel - Column Line 1-14 | 25 days | Mon 4/4/16 | Fri 5/6/16 | [Gantt bar from Apr 4 to May 6] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | Installation of Structural Steel - Column Line 14-24 | 25 days | Mon 4/11/16 | Fri 5/13/16 | [Gantt bar from Apr 11 to May 13] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Masonry | 34 days | Wed 4/20/16 | Mon 6/6/16 | [Gantt bar from Apr 20 to Jun 6] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Install Exterior/Interior CMU Walls Col 1-14 | 20 days | Wed 4/20/16 | Tue 5/17/16 | [Gantt bar from Apr 20 to May 17] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | Install Exterior/Interior CMU Walls Col 14-24 | 25 days | Tue 5/3/16 | Mon 6/6/16 | [Gantt bar from May 3 to Jun 6] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Roofing | 25 days | Wed 5/11/16 | Tue 6/14/16 | [Gantt bar from May 11 to Jun 14] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | Install Roofing Col. Line 1-11 | 15 days | Wed 5/11/16 | Tue 5/31/16 | [Gantt bar from May 11 to May 31] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Install Roofing Col. Line 11-24 | 20 days | Wed 5/18/16 | Tue 6/14/16 | [Gantt bar from May 18 to Jun 14] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | Drywall & General Trades | 20 days? | Mon 5/9/16 | Fri 6/3/16 | [Gantt bar from May 9 to Jun 3] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | Layout Exterior Wall / Soffit Framing (CL 1-14) | 15 days | Mon 5/9/16 | Fri 5/27/16 | [Gantt bar from May 9 to May 27] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | Exterior Wall Construction at Mechanical / Electrical Rooms | 1 day? | Thu 5/12/16 | Thu 5/12/16 | [Gantt bar from May 12 to May 12] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | Interior Partition Framing (CL 1-14) | 10 days | Mon 5/23/16 | Fri 6/3/16 | [Gantt bar from May 23 to Jun 3] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | MEP's | 33 days | Wed 4/27/16 | Fri 6/10/16 | [Gantt bar from Apr 27 to Jun 10] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | HVAC - Install Hangers, Ductwork, & Heat Piping | 20 days | Mon 5/9/16 | Fri 6/3/16 | [Gantt bar from May 9 to Jun 3] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | Electrical - In-Wall Rough-In at Masonry Partitions | 30 days | Wed 4/27/16 | Tue 6/7/16 | [Gantt bar from Apr 27 to Jun 7] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | Plumbing - Install Hangers, In-Wall Rough-In at Masonry Partitions | 30 days | Wed 4/27/16 | Tue 6/7/16 | [Gantt bar from Apr 27 to Jun 7] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | Fire Protection - Install Hangers | 20 days | Mon 5/16/16 | Fri 6/10/16 | [Gantt bar from May 16 to Jun 10] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | Miller Storage Area Renovation | 10 days | Mon 5/2/16 | Fri 5/13/16 | [Gantt bar from May 2 to May 13] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | Install Underslab Plumbing | 5 days | Mon 5/2/16 | Fri 5/6/16 | [Gantt bar from May 2 to May 6] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | Patch Concrete Slab | 5 days | Mon 5/9/16 | Fri 5/13/16 | [Gantt bar from May 9 to May 13] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Project: 05-09-16 2 Week Look Ah Date: Mon 5/9/16

| | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|------------------|--|-----------------------|--|-------------|--|
| Task | | Summary | | External Milestone | | Inactive Summary | | Manual Summary Rollup | | Finish-only | |
| Split | | Project Summary | | Inactive Task | | Manual Task | | Manual Summary | | Deadline | |
| Milestone | | External Tasks | | Inactive Milestone | | Duration-only | | Start-only | | Progress | |